BRUHATH BENGALURU MAHANAGARA PALIKE

FORMATE -01

EXTENSION OF THE TENDER PERIOD PROPOSAL FOR THE CONTRACT WORK WHICH DID NOT COMPLETED WITH IN DUR DATE

Sl No	Description	Details
1	Name of the Work	Improvements to Park Fencing and other works in ward no 12 Shettyhalli Sub Division.
2	Estimated cost and Technical Sanction No and Date	Rs.5.00 Lakhs EE/DD/TS/543/19-20 Dt: 01.02.2020
3	Amount of Tender	Rs.5,00,000/-
4	Job Code No	012-19-000028
5	Name & Address of the contractor	M/s Technical Manager(West) KRIDL, #280, 59th cross, 17th C main road,, 3rd Y Block, Rajajinagara, Bangalore 560010
6	Agreement No & Date	EE/DD/AGR/543/19-20 Date: 01.02.2020
7	No & Date Under which the work order has been issued	EE/DD/WO/543/19-20 Date: 01.02.2020
8	Time limit Originally fixed for completion of time	90 Days
9	Date of application of contractor requesting for extension	YES 27/01/2022
10	Date of receipt of application in Sub Division	27/01/2022.
11	Weather time extended	
12	Due date of Starting the work	
13	Due date of Completion of the work	31.12.2021
14	Actual Date of Completion of the work	31.12.2021
15	Progress achieved during first extension	100%
16	Time extension period applied for	640 days
17	No of Days	640 days
18	Time Extension Recommended	640 days.

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು-73

Time extension may be approved upto date filed 640 days on delay reasons mentioned.

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ವಾರ್ಡ್ ನಂ 12. ಶೆಟ್ಟಿಹಳ್ಳಿ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು

EXECUTIVE ENGINEER
Bruhat Bengaluru Mahanagara Palike
Dasarahalli Division, Bengaluru-73.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು